

Jammu Smart City Project (Ongoing)

S.No	Project details	Progress
Project Cost : Rs.53.10 Cr.		
1	Total Work order issued for capacity	7521kW
2	No. of buildings for which work order are issued	218
3	Capacity of sites where material inspection/ material is delivered on site	4750kW
4	No. of sites where material is delivered on site	160kW
5	Capacity of sites completed	2400kW
6	No. of sites completed	95
7	Capacity of sites ongoing installation	1350kW
8	No. of sites ongoing installation	17