

**Status of the Small Hydel Power (SHP) Projects implemented/to be implemented by JAKEDA
under IPP mode (As on Jan. 2022)**

S. No	Name of the Project	Location (Village, District)	Capacity (MW)	Implementing Agency/ Developer	Agg. Physical Progress		Expect ed date of Comm issioni ng	Sector (Govt./ Privat e)	Remarks
					Civil Works	E&M Works			
1.	Baltikulan MHP, Ganderbal	Baltikulan, Ganderbal	5.00	M/s Mass N-Ergy Private Ltd.	Successfully commissioned in May 2019.			Private (IPP)	
2.	Khari MHP, Ramban	Khari, Ramban	3.75	M/s Khari Hydro Power Project Pvt. Ltd.	Successfully commissioned in Sept, 2020.			Private (IPP)	
3.	Ichoo MHP, Anantang	Ichoo, Anantang	5.00	O2Z Trading Private Limited	Successfully commissioned in June, 2020.			Private (IPP)	
4.	Rayil MHP, Ganderbal	Rayil, Ganderbal	2.00	M/s Gousia Road Construction Co.	Successfully commissioned on 18th May, 2021.			Private (IPP)	
5.	Butakulan MHP, Ganderbal	Butakulan, Ganderbal	6.00	M/s S.A. Power Utilities	100%	90%	June, 2023	Private (IPP)	<div>➤ Civil Works : 100% completed.</div> <div>➤ Electro-Mechanical machinery : Installation in progress</div>

S. No	Name of the Project	Location (Village, District)	Capacity (MW)	Implementing Agency/ Developer	Agg. Physical Progress		Expected date of Commissioning	Sector (Govt./ Private)	Remarks
					Civil Works	E&M Works			
6.	Mavar-Wayil MHP, Anantnag	Wayil, Anantnag	5.00	O2Z Trading Private Limited	60%	Work order placed	Nov. 2023	Private (IPP)	<ul style="list-style-type: none"> ➤ TEC accorded. ➤ Statutory clearances obtained by IPP. ➤ Approach road completed. ➤ Forest land acquired. ➤ 6 Kanals of State Land taken over by JAKEDA. ➤ Excavation under progress. ➤ Civil work -60%.
7.	Dadibal Kapran MHP, Anantnag	Dadibal Kapran, Anantnag	1.65	M/s Al Madina	10%	-		Private (IPP)	<ul style="list-style-type: none"> ➤ Civil Works : 10% completed. <p>Financial Closure under process.</p>

S. No	Name of the Project	Location (Village, District)	Capacity (MW)	Implementing Agency/ Developer	Agg. Physical Progress		Expected date of Commissioning	Sector (Govt./ Private)	Remarks
					Civil Works	E&M Works			
8.	Pahalnar Naranag MHP, Ganderbal	Pahalnar Naranag, Ganderbal	2.00	Jamie Power Private Limited	-	-		Private (IPP)	<ul style="list-style-type: none"> ➤ FAC cleared. ➤ Construction of Approach road in progress. ➤ Statutory clearances obtained by IPP. <p>Financial closure under process.</p>
9.	Dudh Pathri MHP, Budgam	Dudh Pathri, Budgam	6.00	Rouf Infrastructure Private Limited	5%	-	Oct., 2024	Private (IPP)	<ul style="list-style-type: none"> ➤ TEC accorded. ➤ Statutory Clearances obtained by IPP. ➤ FAC cleared/Demarcation for felling of trees under process <p>Civil works under progress.</p>
10.	Dandipora Daksum, Anantnag	Daksum, Anantnag	3.00	M/s A.M. Contractors	-	-	April, 2025	Private (IPP)	<ul style="list-style-type: none"> ➤ TEC accorded. ➤ FAC cleared. ➤ At Statutory clearances stage.

S. No	Name of the Project	Location (Village, District)	Capacity (MW)	Implementing Agency/ Developer	Agg. Physical Progress		Expected date of Commissioning	Sector (Govt./ Private)	Remarks
					Civil Works	E&M Works			
11.	Lashpathri-I MHP, Ganderbal	Lashpathri, Ganderbal	8.50	M/s Mass N-Ergy Pvt. Ltd.	10%	-	Oct., 2024	Private (IPP)	➤ TEC accorded. ➤ State land acquired. ➤ Forest Clearance accorded.
12.	Lashpathri-II MHP, Ganderbal	Lashpathri, Ganderbal	9.00	M/s Mass N-Ergy Pvt. Ltd.	-	-	April, 2025	Private (IPP)	➤ TEC accorded. ➤ State land acquired. ➤ Acquisition of forest land under process. Case for Building permission from BOCA under process from DC Ganderbal.
13.	Rayil -II MHP, Ganderbal	Rayil, Ganderbal	5.00	Gousia Road Construction Company	10%	-	April, 2025	Private (IPP)	TEC accorded. Statutory clearances under process. ➤ In Principle Forest Clearance accorded. ➤ Forest Compensation paid by the IPP.

S. No	Name of the Project	Location (Village, District)	Capacity (MW)	Implementing Agency/ Developer	Agg. Physical Progress		Expected date of Commissioning	Sector (Govt./ Private)	Remarks
					Civil Works	E&M Works			
14.	Chandanwari MHP, Baramulla	Chandanwari, Baramulla	5.50	M/s Rash Builders India Pvt. Ltd.	-	-	April, 2025	Private (IPP)	<ul style="list-style-type: none"> ➤ Final DPR Submitted. ➤ TEC Accorded for 5.5MW capacity. At Statutory clearances stage.
15.	Kajie Hanswal MHP, Kishtwar	Kajie Hanswal, Kishtwar	5.00	M/s J.K. Renewables	-	-	-	Private (IPP)	<ul style="list-style-type: none"> ➤ Finalization of DPR by IPP under process. At Statutory clearances stage.
16.	Ballah Neeru MHP, Doda	Ballah Neeru, Doda	4.40	M/s Mohd. Shabir & Co.	-	-	Aug., 2025	Private (IPP)	<ul style="list-style-type: none"> ➤ Finalization of DPR by IPP under process. ➤ At Statutory clearances stage. TEC accorded in July 2022.
17.	Kanoor MHP, Kishtwar	Kanoor, Kishtwar	2.00	M/s Himalyan Musk Power Pvt. Ltd.	-	-	Aug., 2025	Private (IPP)	<ul style="list-style-type: none"> ➤ At Statutory clearances stage. TEC accorded in June 2022.
18.	Hung MHP, Ganderbal	Hung, Ganderbal	2.00	M/s S.A.Power Utilities	-	-	Aug., 2025	Private (IPP)	Finalization of DPR in progress.

S. No	Name of the Project	Location (Village, District)	Capacity (MW)	Implementing Agency/ Developer	Agg. Physical Progress		Expected date of Commissioning	Sector (Govt./ Private)	Remarks
					Civil Works	E&M Works			
19.	Basmai MHP, Ganderbal	Basmai, Ganderbal	1.95	M/s S.A.Power Utilities	-	-	Aug., 2025	Private (IPP)	Finalization of DPR in progress.
20.	Laam MHP, Pulwama	Laam, Pulwama	3.40	M/s Renergy Power Pvt. Ltd.	-	-	Aug., 2025	Private (IPP)	<ul style="list-style-type: none"> ➤ Finalization of DPR in progress. ➤ Applied for Statutory clearances with the line Departments. ➤ Applied for title verification of the land with the revenue authorities. <p>TEC accorded in Aug. 2022.</p>
21.	Langai MHP, Anantnag	Langai, Anantnag	3.50	M/s Renergy Power Pvt. Ltd.	-	-	Aug., 2025	Private (IPP)	<ul style="list-style-type: none"> ➤ Applied for Statutory clearances with the line Departments. ➤ Applied for title verification of the land with the revenue authorities. ➤ TEC accorded in Aug. 2022. <p>Forest case submitted</p>

S. No	Name of the Project	Location (Village, District)	Capacity (MW)	Implementing Agency/ Developer	Agg. Physical Progress		Expected date of Commissioning	Sector (Govt./ Private)	Remarks
					Civil Works	E&M Works			
22.	Bahramgala MHP, Poonch	Bahramgal, Poonch	2.40	Anil Kumar Gupta	-	-	-	Private (IPP)	➤ TEC accorded Statutory clearances & acquisition of private land under process.
23.	Lanka MHP, Ramban	Lanka, Ramban	1.75	BSPL – SSA Consortium	-	-	-	Private (IPP)	➤ At Statutory clearances stage. As the JKPCL has not released the payments on account of energy imported from the existing commissioned Power Project of the IPP on regular basis which has resulted in lack of interest in developing other projects allotted to the IPP.
24.	Kawna MHP, Ramban	Kawna, Ramban	1.50	BSPL – SSA Consortium	-	-	-	Private (IPP)	➤ At Statutory clearances stage. As the JKPCL has not released the payments on account of energy imported from the existing commissioned Power Project of the IPP on regular basis, it has resulted in lack of interest in developing other projects allotted to the IPP.

S. No	Name of the Project	Location (Village, District)	Capacity (MW)	Implementing Agency/ Developer	Agg. Physical Progress		Expected date of Commissioning	Sector (Govt./ Private)	Remarks
					Civil Works	E&M Works			
25.	Buzla MHP, Ramban	Buzla, Ramban	1.25	BSPL – SSA Consortium	-	-	-	Private (IPP)	➤ At Statutory clearances stage. As the JKPCCL has not released the payments on account of energy imported from the existing commissioned Power Project of the IPP on regular basis which has resulted in lack of interest in developing other projects allotted to the IPP.
Total			96.55						
A. SHP projects at tendering Stage under (RFQ-VI) to be implemented under IPP Mode									
1.	Sigdi SHP, Kishtwar	Sigdi, Kishtwar	10.00	-	-	-	-	IPP tender	Under Tendering Stage (RFQ-Phase VI)
2.	Rajgarh-1 SHP, Ramban	Rajgarh, Ramban	10.00	-	-	-	-	IPP tender	Under Tendering Stage (RFQ-Phase VI)
3.	Chikri SHP, Poonch	Chikri, Poonch	9.40	-	-	-	-	IPP tender	Under Tendering Stage (RFQ-Phase VI)
4.	Doudikuchan SHP, Kulgam	Doudikuchan, Kulgam	3.60	-	-	-	-	IPP tender	Under Tendering Stage (RFQ-Phase VI)

S. No	Name of the Project	Location (Village, District)	Capacity (MW)	Implementing Agency/ Developer	Agg. Physical Progress		Expected date of Commissioning	Sector (Govt./ Private)	Remarks
					Civil Works	E&M Works			
5.	ThimranSHP, Anantnag	Thimran, Anantnag	4.20	-	-	-	-	IPP tender	Under Tendering Stage (RFQ-Phase VI)
6.	Matigawran SHP, Anantnag	Matigawran , Anantnag	5.00	-	-	-	-	IPP tender	Under Tendering Stage (RFQ-Phase VI)
7.	Limber SHP, Baramulla	Limber, Baramulla	3.40	-	-	-	-	IPP tender	Under Tendering Stage (RFQ-Phase VI)
8.	Surinder SHP, Bandipora	Surinder, Bandipora	9.00	-	-	-	-	IPP tender	Under Tendering Stage (RFQ-Phase VI)
9.	AbhomaI SHP, Pulwama	Abhoma, Pulwama	6.50	-	-	-	-	IPP tender	Under Tendering Stage (RFQ-Phase VI)
10.	Sukhnag SHP, Budgam	Sukhnag, Budgam	6.00	-	-	-	-	IPP tender	Under Tendering Stage (RFQ-Phase VI)
Total			67.10						